

**Zircon Corporation 348 Main Street Hulmeville, PA 19407**

ID	Task Name	Duration	Start	Finish	September		October 1		October 11		October 21		November		November		November 2		December		December					
					9/25	9/28	9/28	10/5	10/12	10/19	10/26	11/2	11/9	11/16	11/23	11/30	12/7	12/14								
1	✓ <b>Mold #09130 Shop Scl</b>	<b>62 days</b>	<b>Thu 9/25/03</b>	<b>Fri 12/19/03</b>	[Gantt bar]																					
2	✓ <b>Schedule: Fabricati</b>	<b>57 days</b>	<b>Thu 9/25/03</b>	<b>Fri 12/12/03</b>	[Gantt bar]																					
3	✓ Receipt & Appro	0 days	Thu 9/25/03	Thu 9/25/03	[Gantt bar]																					
4	✓ Purchase Mold E	21 days	Tue 9/30/03	Tue 10/28/03	[Gantt bar]																					
5	✓ Mold Base	33 days	Wed 10/29/03	Fri 12/12/03	[Gantt bar]																					
6	✓ Design	1 day	Wed 10/29/03	Wed 10/29/03	[Gantt bar]																					
7	✓ Cut Cavity	7 days	Mon 11/17/03	Tue 11/25/03	[Gantt bar]																					
8	✓ Cut Core	7 days	Wed 11/19/03	Thu 11/27/03	[Gantt bar]																					
9	✓ Cut Runners anc	1 day	Fri 11/21/03	Fri 11/21/03	[Gantt bar]																					
10	✓ Sprue	2 hrs	Mon 12/8/03	Mon 12/8/03	[Gantt bar]																					
11	✓ Water Lines	1 day	Mon 11/24/03	Tue 11/25/03	[Gantt bar]																					
12	✓ Return & KO Pins	1 day	Mon 12/8/03	Mon 12/8/03	[Gantt bar]																					
13	✓ KO Plates	2 hrs	Tue 12/9/03	Tue 12/9/03	[Gantt bar]																					
14	✓ Grind Pins	2 hrs	Tue 12/9/03	Tue 12/9/03	[Gantt bar]																					
15	✓ Assemble	2 days	Wed 12/10/03	Thu 12/11/03	[Gantt bar]																					
16	✓ Test	1 day	Fri 12/12/03	Fri 12/12/03	[Gantt bar]																					
17	✓ <b>Production</b>	<b>62 days</b>	<b>Thu 9/25/03</b>	<b>Fri 12/19/03</b>	[Gantt bar]																					
18	✓ Order Resin	0 days	Thu 9/25/03	Thu 9/25/03	[Gantt bar]																					
19	✓ Receive Resin	15 days	Tue 10/28/03	Mon 11/17/03	[Gantt bar]																					
20	✓ Dry	12 hrs	Tue 12/9/03	Thu 12/11/03	[Gantt bar]																					
21	✓ 1st Order Article	4 days	Mon 12/15/03	Thu 12/18/03	[Gantt bar]																					
22	✓ SHIP PARTS	1 day	Fri 12/19/03	Fri 12/19/03	[Gantt bar]																					

Customer: NAWS CSO (555)123-4567  
 Project: Schedule TypMon 2/9/04 Delivered 02/19/2004

Task		Rolled Up Milestone	
Split		Rolled Up Progress	
Progress		External Tasks	
Milestone		Project Summary	
Summary		External Milestone	
Rolled Up Task		Deadline	
Rolled Up Split			